



PROJECT: CBFH

PROGRESS REPORT


REPORT DATE

Date 11/1/2024

PREPARED BY

Name Steve Ziehr

ACTIVITY DESCRIPTION/PICTURE



Siding install progressing

ACTIVITY DESCRIPTION/PICTURE



Exterior insulation nearing completion



Pump Building foundation placed



PMT underground works progressing



Offsite Hydro, Telus & Rogers installs near complete



Fire pump delivered



Curtain wall glazing near complete



Interior works progressing



Slope roof substantially complete



Jib crane mounted

FORECAST (UPCOMING 2 WEEKS)

- Roof metal install completing
- Exterior insulation completing & siding progressing
- Flat roofing install
- Drop ceiling drywall progressing
- Pump Building progressing, PMT & generator pad pours