



PROJECT: CBFH

PROGRESS REPORT

REPORT DATE

Date 5/24/2024

PREPARED BY

Name Al Banks

PROJECT OVERVIEW

ACTIVITY DESCRIPTION/PICTURE



Pre-fabbed wall.

ACTIVITY DESCRIPTION/PICTURE



Exterior wall erection.



General – May 14th.



General – May 15th.



Stair tower – formwork and rebar in progress.



General – May 22nd – GL1.1 wall ready to stand.



General – West elevation looking South.



General – West elevation looking North.



Crane lift of L2 walls.



May 23rd - GL1.1 - L2 wall standing.

FORECAST (UPCOMING WEEK'S)

- Framing continues throughout. Working on 2nd level framing.
- Roof structure components will start arriving over the next few weeks.
- The stair/hose tower formwork continues at the final level, including rebar, inspections, and concrete placement.