



PROJECT: CBFH

PROGRESS REPORT

REPORT DATE

Date 9/20/2024

PREPARED BY


Name Steve Ziehr

ACTIVITY DESCRIPTION/PICTURE



Vinyl window & roof insulation install near complete

ACTIVITY DESCRIPTION/PICTURE




Apparatus Bay E&W walls insulated



Apparatus Bay North wall drywalled



Apparatus Bay South wall drywalled



L2 South drywall & M&E progressing



Fitness Area drywall progressing



Fitness Area drywall progressing



Drywall fire taping progressing



Roof metal prepared for install



Exterior insulation & membrane progressing

FORECAST (UPCOMING 2 WEEKS)

- Curtain wall window installs completing
- Roof metal install commencing
- Exterior insulation completing
- M&E roughin continuing
- Drywalling progressing